COMPLETION REPORT

1. Name of Work : IMPROVEMENTS TO 2ND, 3RD, 4TH, 5TH & 6TH CROSS ROADS OF BHOOMIKA LAYOUT & MHR LAYOUT IN BAGALAGUNTEE IN WARD NO. 14

2. Sanctioned Estimate No. & Dt : AS/02/16-17, Dt:-19-04-2017
TS/32/16-17 Dt:-24-4-2017.

3. Head of Account which is Chargeable : P-3089

4. Work Order No. & Dt : EE/001/WO/84/2017-18

5. Name of Contractor : TECHNICAL MANAGER (WEST), KRIDL

6a. Time stipulated for completion of work : 90 days.

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 5625/16-17

8. Check measurement of the Asst. : M.B. No. 5625/16-17 Page No. 56724 to 56743

Asst. Exe. Eng. / Exe. Eng :

Page No. 56735/56743

9. Name of the Office / Official :

incharge of the work :

10. a) Asst. Engineer : Manjunath

b) Asst. Exe. Engineer : Rangaswamy.

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
SD:10	4,98,45,552	—	73545

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
W14

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER - 6
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.

ACCOUNTS SUPTD. ( )